NC NC/PMC/YD/2019-20/W4-AK

Date: 01-02-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to roads and drains at SC/ST area of Ambedkarnagara, Kanakanagara and surrounding areas in Ward No. 04 of Yelahanka Sub division

Item No	Description of work	Unit	Qty
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P No-	Sqm	39.93
2	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average	Cum	43.20
3	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1 5:3 using graded granite jelly 20mm and down size	Sqm	89.64
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size	Cum	10.62
5	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in	Cum	673.78
6	Construction of granular sub-base Grading V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt	Cum	154.65
7	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite	Cum	424.37
8	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate	Cum	424.54
9	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM	Sqm	2828.87
10	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material	Cum	130.43
11	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size,	Sqm	551.03
	Providing and fixing pre cast solid cement concrete kerb stones made out of 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm	Nos	1876.00

13	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour	Sqm	321.84

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT * BANGALORE *

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YD/2019-20/W4-AK

Date: 01-02-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads and drains at SC/ST area of Ambedkarnagara, Kanakanagara and surrounding areas in Ward No. 04 of Yelahanka Sub division

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	Cum	10.62	2	Per 50 cum
2	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone	Cum	154.65	1	Per 400 cum
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @	Cum	424.37	5	Per 100 cum
4	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and	Cum	424.54	18	Per 50 cum
5	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using	Sqm	651.03	3	Per 300 sqm
6	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4	Nos	1876.00	4	Per 500 Nos

With respect to the above subject & name of the work, we have tested the materials and the Quantity of above mentioned items of the work wards found to be completed satisfactorily for the 1st and Final bill

Thanking you,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT * BANGALORE *